



- Legend**
- Approximate Location of Construction Activities
  - ⊕ Approximate Location of Vibration Monitor

31 Ellerbeck Street

26 Centre Street

18 Centre Street

365 King Street West

0	18/02/2021	Final	S.G
Revision	Date	Issue	Approval

Client **Queens University**

Site **St. Mary's Of the lake Hospital**

Report Title **Vibration Monitor Locations**

Drawing Title **Site Map**

Designed By	S.G	Scale	As Shown
-------------	-----	-------	----------

Drawn By	C.W	Date	February 2021
----------	-----	------	---------------

Approved By	S.G	Project No.	2101810.000
-------------	-----	-------------	-------------

Figure No2	<b>1</b>
------------	----------

Table 1 - Vibration Exceedance Protocol at Neighboring Structures (Adopted from City of Ottawa SP. F-1201)

Frequency Hz	PPV mm/s	Required Action	Description of Event
All	PPV < 20	No Action Required	
≤ 40	PPV ≥ 20	First Exceedance – Review construction operations and alter procedures as necessary. Proceed with caution with activities subject to the approval of the Contractor.  Second Consecutive Exceedance – Contractor to cease all operations, review activities and submit revised work methodology to the Owners and Project Team.	Notification email sent, vibration expert to review vibration event for contract compliance.
	PPV ≥ 50	First Exceedance – Contractor to cease all operations, review activities and submit revised work methodology to the Owners and Project Team.	Notification email sent, vibration expert to review vibration event for contract compliance.
> 40	PPV < 45	No Action Required	
	45 ≤ PPV < 50	Warning Level – Review construction operations and alter procedures if necessary. Proceed with caution with activities.	Notification email sent, vibration expert to review vibration event for contract compliance.
	PPV ≥ 50	First Exceedance – Review construction operations and alter procedures as necessary. Proceed with caution with activities subject to the approval of the Contractor.  Second Consecutive Exceedance – Contractor to cease all operations, review activities and submit revised work methodology to the Owners and Project Team.	Notification email sent, vibration expert to review vibration event for contract compliance.



**Subject:** Vibration Monitoring Summary – February 19 to March 4, 2021  
**Project:** St. Mary's of the Lake Renovations  
**Client:** Queens University  
**Ref No:** 02101810.000

**Table 2: Maximum Peak Particle Velocity**

Seismograph Location	Date of Installation	Maximum Peak Particle Velocity (PPV) [mm/s]	Date of Maximum Vibration Trigger
18 Centre Street	February 19, 2021	0.254	February 19, 2021
26 Centre Street	February 19, 2021	0.508	February 28, 2021
31 Ellerbeck Street	February 19, 2021	0.381	February 24, 2021
365 King Street West	February 19, 2021	1.143	February 22, 2021

<b>GLOSSARY:</b>	
H:	Histogram
W:	Waveform
***:	Not Available
Tran:	Maximum peak particle velocity along the tranverse plane
Vert:	Maximum peak particle velocity along the vertical plane
Long:	Maximum peak particle velocity along the longitudinal plane
Freq:	Frequency
PVS:	Peak Vector Sum
<span style="background-color: yellow; border: 1px solid black; display: inline-block; width: 15px; height: 10px;"></span>	Highest Vibration level recorded at this monitoring location during this monitoring period

Queens - PPV vs Hz Vibration Data

