

Biological Safety Cabinet

MAINTENANCE LOG

Laboratory Building & Room Number _____ Month _____ Year _____

BSC Model # _____ BSC Serial Number# _____

BEFORE USE	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31
Check BSC in operational range (if applicable)																															
Check sash height																															
Before work begins, disinfect cabinet and sash																															
After work is completed, disinfect cabinet and surface disinfect objects																															
Check drain valve under cabinet is closed																															
Check intake air grille not blocked																															
Let cabinet run for 5 mins after work is complete, to purge atmosphere before turned off.																															
MONTHLY																															
Remove & disinfect grille area																															

Person responsible for aspiration maintenance: _____